

## PROJECT PROFILE

Rs. in million

NAME OF THE PROJECT		Japanese Assisted Rural Road Construction Project --- II			
		COST	UTILIZATION UPTO----- AUGUST, 2008		
			Upto July 08	During Aug: 08	Total
DONOR	<b>JBIC Loan # PK-P 60</b>	4729.000 Yen 9126 million) (US\$ 76.6 million)	--	--	--
GoS		385.00	--	--	--
OTHER SOURCE		NIL	--	--	--
<b>TOTAL</b>		<b>5114.000</b>	--	--	--
Allocation 2008 - 09		FPA	100.000		
		GOS	200.000	Releases upto Aug:	0.000
DATE OF LOAN APPROVAL			--		
DATE OF LOAN EFFECTIVENESS			03-05-2008		
DATE OF LOAN CLOSING			--		
PROJECT TARGETS		COST (Rs.in million)	ACHIEVEMENT		
			Upto July 2008	During August 2008	
Construction of 452 Km Rural Roads		3590.400	Nil	--	
<p>Status/Bottleneck/Issues:</p> <p>PC-I of the scheme was cleared by CDWP on 01-03-2008. Summary for approval of ECNEC has been prepared and hopefully will be placed before ECNEC in its next meeting . The Loan has been signed on 03<sup>rd</sup> May, 2008.</p>					